

OVER HEAD

W. Roxbury To Needham Reliability Project - Schedule

Print Date: 13-Jun-18 Data Date: 25-Jun-18

Activity Name	Remaining Duration	Start	Finish	Total Float	2018						2019					
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr		
W. Roxbury To Needham Reliability Project	180	25-Jun-18 07 AM	01-Mar-19 05 PM	0												
NTP	0	25-Jun-18 07 AM		0	◆ NTP											
Access Contractor Mobilization	5	25-Jun-18 07 AM	29-Jun-18 05 PM	0	■ Access Contractor Mobilization											
All Owner Supplied Anchor Bolt Cages Delivered	0		18-Jul-18 05 PM	7	◆ All Owner Supplied Anchor Bolt Cages Delivered											
Foundation Contractor Mobilization	10	19-Jul-18 07 AM	01-Aug-18 05 PM	7	■ Foundation Contractor Mobilization											
All Owner Supplied Materials Delivered	0		11-Oct-18 05 PM	0	◆ All Owner Supplied Materials Delivered											
Electrical Contractor Mobilization/Material Inventory	10	12-Oct-18 07 AM	25-Oct-18 05 PM	0	■ Electrical Contractor Mobilization/Material Inventory											
Project De-mobilization	10	08-Feb-19 07 AM	21-Feb-19 05 PM	6	■ Project De-mobilization											
Project Finish	0		01-Mar-19 05 PM*	0	◆ Project Finish											
Line 240-510	151	12-Jul-18 07 AM	07-Feb-19 05 PM	6												
Install Access Str's 324 to 328	15	12-Jul-18 07 AM	01-Aug-18 05 PM	0	■ Install Access Str's 324 to 328											
Perform Tree Trimming/Vegetation Clearing Str's 324 to 328	15	12-Jul-18 07 AM	01-Aug-18 05 PM	0	■ Perform Tree Trimming/Vegetation Clearing Str's 324 to 328											
Install Foundations (5) Str's 324 to 328	15	02-Aug-18 07 AM	22-Aug-18 05 PM*	7	■ Install Foundations (5) Str's 324 to 328											
28 Day Cure Time	28	23-Aug-18 07 AM	19-Sep-18 05 PM	36	■ 28 Day Cure Time											
Haul/Spot Poles & Materials Str's 324 to 328	5	26-Oct-18 07 AM*	01-Nov-18 05 PM	0	■ Haul/Spot Poles & Materials Str's 324 to 328											
Set Str's (5) 324 to 328	5	02-Nov-18 07 AM	08-Nov-18 05 PM	0	■ Set Str's (5) 324 to 328											
S/S/C Conductor/OPGW Str's 323 to 328	7	09-Nov-18 07 AM	19-Nov-18 05 PM	0	■ S/S/C Conductor/OPGW Str's 323 to 328											
Line 240-510 OUTAGE	5	15-Nov-18 07 AM	19-Nov-18 05 PM*	0	■ Line 240-510 OUTAGE											
Remove Conductor and Davit Arms Line 240-510	8	11-Jan-19 07 AM	22-Jan-19 05 PM	10	■ Remove Conductor and Davit Arms Line 240-510											
Access Restoration	8	29-Jan-19 07 AM	07-Feb-19 05 PM	6	■ Access Restoration											
Line 110-522	148	05-Jul-18 07 AM	28-Jan-19 05 PM	6												
Install Access Str's 319 to 323A	5	05-Jul-18 07 AM	11-Jul-18 05 PM	0	■ Install Access Str's 319 to 323A											
Perform Tree Trimming/Vegetation Clearing Str's 319 to 323A	5	05-Jul-18 07 AM	11-Jul-18 05 PM	0	■ Perform Tree Trimming/Vegetation Clearing Str's 319 to 323A											
Install Access Str's 308A to 318 and at 285A	15	02-Aug-18 07 AM	22-Aug-18 05 PM	0	■ Install Access Str's 308A to 318 and at 285A											
Perform Tree Trimming/Vegetation Clearing Str's 308A to 318 and at 285A	15	02-Aug-18 07 AM	22-Aug-18 05 PM	0	■ Perform Tree Trimming/Vegetation Clearing Str's 308A to 318 and at 285A											
Install Foundations (19) Str's 308A to 323A and at 285A	50	23-Aug-18 07 AM	01-Nov-18 05 PM	0	■ Install Foundations (19) Str's 308A to 323A and at 285A											
Haul/Spot Poles & Materials Str's 308A to 323A and at 285A	10	02-Nov-18 07 AM	15-Nov-18 05 PM	0	■ Haul/Spot Poles & Materials Str's 308A to 323A and at 285A											
28 Day Cure Time	28	02-Nov-18 07 AM	29-Nov-18 05 PM	4	■ 28 Day Cure Time											
Set Str's (16) 308A to 323A and at 285A	10	16-Nov-18 07 AM	03-Dec-18 05 PM	0	■ Set Str's (16) 308A to 323A and at 285A											
S/S/C Conductor/OPGW Str's 308A to 323A and at 285A	10	04-Dec-18 07 AM	17-Dec-18 05 PM	0	■ S/S/C Conductor/OPGW Str's 308A to 323A and at 285A											
Line 110-522 OUTAGE	5	13-Dec-18 07 AM	17-Dec-18 05 PM*	0	■ Line 110-522 OUTAGE											
Remove Conductor and Davit Arms Line 110-522	12	18-Dec-18 07 AM	10-Jan-19 05 PM	6	■ Remove Conductor and Davit Arms Line 110-522											
Line 240-510 OUTAGE	24	18-Dec-18 07 AM	10-Jan-19 05 PM*	0	■ Line 240-510 OUTAGE											
Access Restoration	12	11-Jan-19 07 AM	28-Jan-19 05 PM	6	■ Access Restoration											

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone

